No 353

Contract for Pipe organ. First M. E. Church. Lipsic. Ohio.

1901

Apr 23 Between M P. Möller of Hagerstown Md Party of the first Part. and John Edwards of Lipsic Ohio Party of the second part

M P. Möller of the first hereby agree to erect in the First M E. church of Lipsic Ohio. Complete and ready for use. and acceptance of the party of the second part on or before the 15th day of July A. D 1901. or as soon thereafter as possible

And the party of the second part hereby agree to pay M P. Möller. or his order. the sum of Nineteen hundred and thirty five ($1935.00) dollars Cash. or if any time required. 6% Interest.

Ross water Motor of sufficient capacity for all purposes. The party of the second part to prepare foundation for motor. and bring water to. and take away from motor.

Specification of organ.

| Great organ | | | | Swell organ. | | | |
|---|---|---|---|---|---|---|---|
| 1 – 8 ft | Open Diapason | Metal | 61 | 9 – 8 ft | Violin Diapason | Metal | 61 |
| 2 – 8 " | Dulciana | " | 61 | 10 – 8 " | Stopped Diapason | wood | 61 |
| 3 – 8 " | Melodia | wood | 61 | 11 – 8 " | Aeolina | Metal | 61 |
| 4 – 8 " | Doppel Floete 12 grooved | " | 61 | 12 – 8 " | Salicional 12 grooved | " | 61 |
| 5 – 4 " | Flute D'Armour | " | 61 | 13 – 4 " | Violin | " | 61 |
| 6 – 4 " | Principal | Metal | 61 | 14 – 4 " | Flute Harmonique | " | 61 |
| 7 – 2 2/3 " | Twelfth | " | 61 | 15 – 2 " | Flautina | " | 61 |
| 8 – 2 " | Fifteenth | " | 61 | 16 – 8 " | Oboe | | |
| | | | | 17 – 8 " | Bassoon | Reeds | 61 |

Pedal organ

| | | | |
|---|---|---|---|
| 18 | 16 ft Sub Bourdon | wood | 30 |
| 19 | 16 " Leibich Gedact | " | 30 |

Michanical Registers

20 Swell to Great-Coupler
21 Swell to Pedal "
22 Great to " "
23 Swell Tremolo
24 Pedal check
25 Bellows Signal

Pedal Movements

1 Forte combination Great organ
2 Piano " Great organ Double acting
3 Forte " Swell organ
4 Piano " Swell organ double acting
5 Balanced Swell Pedal

Casing Natural oak. Gothic style.

1901

Aug 10 organ shipped. organ weighed 4800 lbs. 26 Parts Rate 52¢ P.C.C. & St L. Car # 3075

Amt specified in Contract $1935.00

Sept 24 completed in church Extra Front Pipes 100.00

$2035.00

Nov 14 By cash check $ 1985.51

" " " Freight Vouchers 51 49.49

$ 2035.00